



ROSEHILL

ELECTRICAL & MECHANICAL INC.

Electrical, Refrigeration, Heating, Cooling
INDUSTRIAL, COMMERCIAL, RESIDENTIAL

Heating Inspection Report

Date _____

Ref. Invoice # _____

| Description | OK | N/A | Comments/Readings |
|---|----|-----|-------------------------------------|
| Furnace Condition/Clearance/Accessibility | | | |
| Power Switch | | | |
| Total Equipment Amperage | | | |
| Breaker / Fuse / ID | | | |
| Vacuum/Clean-out furnace | | | |
| Heat Exchanger Inspection | | | VISUAL |
| Combustion Air Supply | | | |
| Exhaust Vent Connector | | | C Type B Type ABS Sch40 PVC 636 |
| Exhaust Vent Termination | | | |
| Inducer Venter Motor Assembly | | | |
| Air Pressure proving switch | | | - Inches Water Column WC |
| Flame Ignition | | | Standing Pilot Spark Hot Surface |
| Flame Sensor | | | Micro Amps Clean |
| Burner s/Flames | | | |
| Blower Wheel (Squirrel cage) | | | |
| Blower Motor | | | PSC Belted PSC DD EC DD |
| Air Filter | | | |
| System static pressure | | | Delta Inches Water Column WC |
| Temperature Limit Test | | | Degree Fahrenheit |
| Flame rollout sensors | | | |
| 120VAC Electrical Connections | | | Where applicable |
| 24VAC Electrical Connections | | | Where applicable |
| Gas Valve | | | 1 Stage 2 Stage 3 Stage Smart Valve |
| Manifold Gas pressure Low/Med/High "WC | | | |
| Condensate trap/drain | | | |
| Condensate Alkaline Neutralizer | | | |
| Gas Line Drip Pocket 6.13.2 | | | |
| Gas Shut-off Valve 6.18.2 | | | |
| Gas Meter/Outdoor piping 6.16.1 | | | |
| Gas Leak Test/Tag | | | |
| Thermostat Analog/Digital | | | |
| Humidifier (Drum/Flowthru/Power vented) | | | |
| Heat Rise(Deg F) | | | |
| CO test ppm (Furnace) | | | |
| CO test ppm (Hot Water Tank) | | | |
| CO test ppm (Indoor Free Air) | | | |
| Humidity (Indoor %RH) | | | |